

Booking Zone	Employer	Start	End	Description	Status
External South	Richard Crookes Constructions (QLD) Pty Ltd	6:00 AM	6:30 AM	Lift up portaloo's	Expired
Level 2 East	IRP Masonry Pty Ltd	6:30 AM	7:30 AM	Blockwork lifts as required	Expired
External South	Waco Kwikform Limited	7:30 AM	8:30 AM	Scaffold stillage lifts as required	Expired
Level 2 West	Richard Crookes Constructions (QLD) Pty Ltd	8:30 AM	10:00 AM	Column reo install	Expired
Level 1 Main Shrine	ATW Group Pty Ltd	10:00 AM	1:00 PM	Structural steel column install	Expired
Level 3 East	Carter Form	1:00 PM	3:00 PM	Formwork lifts as required	Expired
Level 2 West	Richard Crookes Constructions (QLD) Pty Ltd	3:00 PM	4:00 PM	Column reo install	Expired